Completion Report

1	Name of Wok	Providing infrastructure Programmes to SC/ST communities in Dasarahalli Zone
2	Sanctioned Estimate No.& Date	CE/DZ/TS/107/21-22 Dt. 14.01.2022
3	Head of Acount which is Chargeable	P-2415
4	Enstrument Order No. & Date	EE/DD/WO/167/22-23, Dtd:29.03.2023
5	Name of Contractor	Anand Naidu D
6a	Time Stipulated for Completion of work	90 Days
b	Delay in execulation of work	–
7	Measurement recorded in MB	4881/19-20
	Page No	488044 – 488047
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Venkateshappa (24/03)

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
85.00	80.33 Lakhs.	–	4.67 Lakhs

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE